

CABLE TO BE DESPATCHED TO CLELAND, ARCHITECT, P.W.D.,
PRETORIA.

QUANTITY SURVEYORS WANT IMMEDIATELY PRICE PER CUBE FOOT
LOGS C.I.F. LONDON TERBLANS KEEJAT TAMBOOTIE SYRINGA
QUOTE ALSO PRICES C.I.F. FOR CONVERTED TIMBER ALSO
FIGURED LOGS TAMBOOTIE IF AVAILABLE LIKE EXCELLENT
SAMPLE RECEIVED STOP SYRINGA MUST BE DELIVERED IN LOG
CONVERTED INTO BLOCKS HERE STOP ADVISE IF 300 CUBIC FEET
TAMBOOTIE READY FOR IMMEDIATE SHIPMENT ON RECEIPT OF
CABLED ORDER STOP CONSIGNMENT SHOULD CONTAIN PROPORTION
OF FIFTY PER CENT OF FIGURED WOOD IF OBTAINABLE STOP
IF TAMBOOTIE IMPOSSIBLE WHAT IS SIMILAR CONDITION FOR
IMMEDIATE SUPPLIES KEJAAT AND ALTERNATIVELY TERBLANS
STOP SEND SAMPLE LOG TAMBOOTIE FOR IMMEDIATE EXPERIMENTS
STOP UNLESS DARKISH MARBLE CAN BE SUPPLIED LARGER THAN
TILES AND EQUAL SHIPMENTS COMMENCED NEXT FOUR WEEKS AND
COMPLETED TWO MONTHS AFTERWARDS DELAY SO SERIOUS MUST
CANCEL USE SOUTH AFRICAN DARKISH MARBLE STOP INSIST
MARBLE HALL ADHERE FENNINGS DIMENSIONS REQUIREMENTS
DEFINITE STOP SUPPLIES WHITE AND GREEN MUST BE ACCELERATED
AND COMPLETED IN TWO MONTHS STOP HIGH COMMISSIONER CABLING
INSTRUCTIONS PAYMENT STOP INSTRUCT QUARRIES CABLE ADVICE
DETAILS EVERY CONSIGNMENT AS DESPATCHED WITH NAME SHIP
STOP NO MARBLE ARRIVED YET FENNINGS CONTRACT DUE COMMENCE
FIXING LAST MONDAY STOP CABLE ESTIMATES TILES AFTER RECEIPT
DESIGNS AND REPORT POSTED TODAY STOP DESIGN BEING SUPPLIED
SHOULD CHEAPEN COST STOP

BAKER